

Booking Zone	Employer	Start	End	Description	Status
Crane Loading Bay Gate 3	Three Dimensional Construction	7:00 AM	10:45 AM	Metals	Upcoming
Ground floor external Gate 1	Air Control Australia	8:00 AM	9:00 AM	Flex / copper for ground floor - hand unload	Upcoming
Ground floor external Gate 1	Accurate Plumbing vic	9:00 AM	10:00 AM	hand unload	Upcoming
Ground floor external Gate 1	Accurate Plumbing vic	10:00 AM	10:30 AM	fork off gates for TF	Upcoming
Ground floor external Gate 1	Nixon Data Comms & Electrical	10:30 AM	11:30 AM	Cable	Upcoming
Crane Loading Bay Gate 3	Accurate Plumbing vic	10:45 AM	11:00 AM	Copper for level 2	Upcoming
Crane Loading Bay Gate 3	TigerForm Pty Ltd	11:00 AM	3:00 PM	load out level 4	Upcoming
Crane Loading Bay Gate 3	Clark Cranes	3:00 PM	5:30 PM	hoist	Upcoming